

Effingham County Board of Education
 Schedule of Approved Local Option Sales Tax Projects
 For the Fiscal Year Ended June 30, 2021

PROJECT	SPLOST V						
	ORIGINAL ESTIMATED COST (1)	CURRENT ESTIMATED COSTS (2)	AMOUNT EXPENDED IN CURRENT YEAR (3) (4)	AMOUNT EXPENDED IN PRIOR YEARS (3)	TOTAL COMPLETION COST	EXCESS PROCEEDS NOT EXPENDED	ESTIMATED COMPLETION DATE
1.The construction and equipping a new Rincon Elementary School, a new Agricultural Center and additions to Effingham College and Career Academy to create a STEM Academy, acquiring land for School District operations including future school sites and adding on to existing facilities.	\$ 31,500,000.00	\$ 31,500,000.00	\$ 3,804,859.00	\$ 25,983,069.00		\$ 0.00	June 30, 2022
2. Remodeling, renovating, improving, and equipping existing, educational buildings, properties, and facilities of the School District and acquiring any necessary real or personal property therefore, including equipment and athletic and physical education equipment, athletic tracks and fields including field houses, bleachers, restrooms and concessions, fine arts equipment, media equipment, food service equipment, security and safety equipment including safety vestibules, and HVAC improvements and replacement in school buildings, facilities.	15,000,000.00	15,000,000.00	1,084,094.00	8,266,552.00		0.00	June 30, 2022
3. Bus, Maintenance vehicles, grounds care/ landscaping equipment for the School District.	4,500,000.00	4,500,000.00	222,784.00	1,334,999.00		0.00	June 30, 2022
4. Computers and related technology purchases and acquiring textbooks(including e-books), band, vocational, instructional equipment.	9,000,000.00	9,000,000.00	2,409,689.00	5,824,173.00		0.00	June 30, 2022